

#	Item	Action Plan	June 10 Date	July 1 Date	Impact
1	Argon and Nitrogen gas deliveries	Install ground pumps and enclosures	21-Aug-09	28-Aug-09	Reduce noise levels during deliveries
2	VOC RTO process blowers (3)	Construct enclosures	10-Jul-09	27-Jun-09	Reduce primary First Tier noise source
3	ASX exhaust stacks (2)	Install stack attenuators	21-Aug-09	31-Jul-09	Reduce First Tier noise source
4	Cooling Tower (Phase 2 #5)	Install intake silencers	4-Sep-09	5-Aug-09	Reduce First Tier noise source
5	Cooling Towers (All 9)	Install exhaust fan attenuators	4-Sep-09	4-Sep-09	Reduce First Tier noise source
6	VOC combustion blowers	Install enclosures	17-Jul-09	28-Jul-09	Replace temporary solution
	Long lead equipment;				
	Inlet attenuators				
	Outlet attenuators				